



Scissor Lift Pre-Use Checklist

These Checks are to be performed prior to use

Do not operate this lift unless this form is completed on the day of use !!!

Date: _____

Machine #: _____

Hour Meter: _____

Operator's Name: _____

Operator's Signature: _____

	Pass	Fail	N / A	Notes:
Labels / Liturature				
Check for all labelling				
Check all labels are readable				
Check for Operator Manual				
Visual Checks				
Check tires for wear				
Check tires for Cracks, holes or missing rubber				
Check for leaks				
Check Railings are intact				
Check for Lanyard Anchors				
Fluids				
Check fuel levels				
Check Battery Levels				
Check Hydraulic Levels				
On the Machine				
Check for Emergancy Lowering Acces Rod				
Check Tilt Sensor				
Check Scissor Assembly				
Check Bumpers on Assembly				
Check Ladder				
Check Extension Platform				
Ground Controls				
Test Emergancy Stop Button				
Test Enable Switch				
Test Start Up				
Test Platform Raising/Lowering				
Test Emergancy Lowering				
Test Free-Wheeling				
Platform Controls				
Test Emergency Stop Button				
Test Horn				
Test Enable Switch				
Test Steering				
Test Driving				
Test Brakes				
Test Platform Raising/Lowering				
Test PotHole Support				
Test Speed Limit				
Test Tilt Sensor				
Test Drive Speed Limits				